

# POWHATAN AS A SCHOOL COMMITTEE



*Powhatan High School  
an alumni museum-  
community landmark-  
training-youth-  
performing arts-  
wellness center*



**Powhatan Point  
Revitalization Association  
P O Box 148  
Powhatan Point, Ohio 43942**

## Personnel Assigned

Last	First	Phone	Email	Responsibility	Project	Tasks Assignment
Larry	Bayless	(740) 312-2457	<a href="mailto:bayless47@windstream.net">bayless47@windstream.net</a>	Chairperson	All	
Jim	Jack	(740) 695-2530	<a href="mailto:jjack209@comcast.net">jjack209@comcast.net</a>	Chairperson	All	
Tom	McCall			Member	All	
Rose	Snively	(740) 458-1507	<a href="mailto:tasteofalsace@gmail.com">tasteofalsace@gmail.com</a>	Member	All	
Terry	Snively	(740) 795-4385	<a href="mailto:terry66rose@windstream.net">terry66rose@windstream.net</a>	Member	All	
Debbie	Stora	(949) 230-9194	<a href="mailto:wvsunlover@comcast.net">wvsunlover@comcast.net</a>	Member	All	
Maude	Brown	(740) 795-5421	<a href="mailto:1cat@windstream.net">1cat@windstream.net</a>	Member	All	
Joanne	(Balwanz) Dietrich	740) 795-5727		Member	All	
Kathy	Carpenter	(740) 926-1098	<a href="mailto:twcarpente@aol.com">twcarpente@aol.com</a>	Member	All	
<b>Total</b>					<b>0</b>	

## Project List

Active	Project	Start Date	Milestone A	Milestone B	Milestone C	Tasks	Description
<input checked="" type="checkbox"/>	PHS	5/1/12	6/20/12			Recruit committee members	See List Above
<input checked="" type="checkbox"/>		5/1/12		6/23/12		Bid Accepted by SSD-BOE	Accepted \$100 Bid from PPRA
					10/15/12	Closing Plan for Title Transfer to PPRA	Closing on Oct 15, 2012, Obtain Attorney, Finalize T&C
<input checked="" type="checkbox"/>		5/1/12	6/11/12			Develop industry partnership plan-begin dialog	In Progress
<input checked="" type="checkbox"/>		5/1/12	6/18/12			Define renovation requirements & costs	Obtained SSD-BOE Deficiency Reports, Assess Renovation Costs, Get Est
<input checked="" type="checkbox"/>		5/1/12	6/18/12			Develop facility plan and description for marketing	Defined Prelim Plan, Set Priorities, Budget Work
<input type="checkbox"/>		5/1/12	6/10/12			Determine what grants/subsidies available	In Progress
<input type="checkbox"/>		5/1/12	6/10/12			Develop tenant lease plan-begin dialog	In Progress
<input checked="" type="checkbox"/>		5/1/12	6/10/12			Establish task reqmts, financial proj & implmt plan	In Progress
<input type="checkbox"/>							
<input type="checkbox"/>							
<input type="checkbox"/>							

## Project Budget

Project Description	Grant/Contribn/Loans	Project Costs	Project Exp Revenue	Balance
Powhatan School Community Center 3 yrs	\$350K	\$133K/yr- \$11K/mo	\$144K/yr - \$12K/mo	\$12K
				<b>\$0.00</b>